

MAJOR CAPITAL PROJECTS STATUS - JULY 2010
UH-DOWNTOWN

Project Name	CFPC Approval	UH BOR Approval	THECB Approval	Bond Status	Project Description	Project GSF	Total Project Cost	Delivery Method	Project % Complete	Project Design Start Date	Project Design Completion Date	Construction Bid Due Date	Project Construction Start Date	Project Complete Date	Pre-Design Firm	A/E Design Firm:	Contractor	Project Manager	Construction Status
ADDITIONAL CAPITAL PROJECTS																			
UHD Academic Parking Deck	N/A	N/A	N/A	N/A	This project will add 50 to 60 parking spaces to the Academic Building Parking Structure.	30,000	1,460,721	CMAR	1%	Apr-10	Jun-10	Jul-10	Jul-10	Dec-10	In-House	Prozign	Vaughn	Bernie Harless	PSI conducted geotechnical boring on 7/7. Analyzing new cost schedule for proposed two levels.

UHD TOTAL \$ 1,460,721