

# Major Projects Briefing Sheet



## University of Houston

Agnes Arnold Hall

---

**Official Project Name:** Agnes Arnold Hall

**Total Project Cost (TPC):** \$61M

**Construction Cost (CCL):** \$45M

**Square footage of building:** 162KSF

**Name of Architect and Engineer:** Page, now Stantec

**Name of Construction Manager at Risk:** Harvey Builders

**Groundbreaking:** Fall 2024

**Substantial Completion:** Winter 2027

**Name of building occupants:** CLASS

**Status:** Phase II Safety upgrades 90% complete,  
Phase III 3% complete