




University of Houston System Major Capital Projects Update May 2012



PROJECTED CONSTRUCTION TIME LINES

Major Projects	Construction Start	Substantial Completion	Total Project Cost
1 Stadium Parking Garage	18-Jul-11	12-May-12	\$28,000,000.00
2 Garage 1A	1-Jul-12	1-Jun-13	\$20,000,000.00
3 EHP - Some buildings	2-Jun-10	20-Apr-12	\$27,077,261.00
4 Central Plant expansion	8-Sep-10	12-Jul-13	\$38,893,196.00
5 Science Teaching Lab Building	6-Jul-10	10-Aug-11	\$31,199,353.00
6 STL 4th Floor D / B	6-Jul-10	1-May-12	\$5,528,290.00
7 SERC Phase IV	11-May-11	24-Aug-12	\$15,100,000.00
8 University Center Addition & Renovation	1-May-12	1-Aug-13	\$80,000,000.00
9 New Pharmacy	?	?	?
10 Classroom & Business Building	14-Feb-11	26-Sep-12	\$41,000,000.00
11 Daffler Gallery	15-Aug-11	31-Dec-11	\$2,000,000.00
12 West Side Dining	2-Aug-11	15-Jul-12	\$9,275,347.00
13 Iltan Life Safety improvements	29-Nov-11	27-Mar-12	\$10,279,400.00
14 Health & Biomedical Sciences Center	17-Jan-11	17-Oct-12	\$70,000,000.00
15 Cougar Village Phase II	12-Apr-12	3-Jun-13	\$50,000,000.00
16 Science & Research Life Safety Updates	2-Aug-10	1-Mar-12	\$15,108,419.00
17 Lamar Fleming Jr. Life Safety	22-Sep-11	1-Dec-11	\$2,752,000.00
18 Science Building, Life Safety	22-Sep-11	1-Dec-11	\$1,736,000.00
19 Cougar Place Residence Replacement	12-Apr-12	15-May-13	\$39,348,100.00





University of Houston-Clear Lake Arbor Building



A/E Design: SHW
Contractor: Palmer



University of Houston Health & Biomedical Building



A/E Design: Bailey Archs./ Shepley Bulfinch
Contractor: Tellepsen



University of Houston Stadium Parking Garage



A/E Design: WHR
Contractor: Vaughn



University of Houston Central Plant Expansion



A/E Design: Shah Smith & Assoc.
Contractor: Vaughn



University of Houston Classroom and Business Building



A/E Design: Gensler
Contractor: Linbeck



University of Houston Westside Dining Facility



A/E Design: Page Southerland Page
Contractor: SpawGlass



University of Houston University Center Transformation



A/E Design: WHR
Contractor: Tellepsen



University of Houston Cougar Village II



A/E Design: Brave

Contractor: Austin Commercial



University of Houston Cougar Place



A/E Design: Page Southerland Page
Contractor: SpawGlass



University of Houston-Victoria Sophomore Housing



A/E Design: Smith Associates
Contractor: Vaughn

Construction Project Status Report

- <http://www.uh.edu/af/construction/MajorCapitalProjectsStatus.pdf>