

**MAJOR CAPITAL PROJECTS STATUS - JULY 2010
UH-VICTORIA**

Project Name	CFPC Approval	UH BOR Approval	THECB Approval	Bond Status	Project Description	Project GSF	Total Project Cost	Delivery Method	Project % Complete	Project Design Start Date	Project Design Completion Date	Construction Bid Due Date	Project Construction Start Date	Project Complete Date	Pre-Design Firm	A/E Design Firm:	Contractor	Project Manager	Construction Status
PROJECTS IN DESIGN																			
Regional Economic Dev & Allied Health Bldg. - UHV	N/A	May-08	May-08	Jul-08	This project will house the Regional Economic Center as well as public spaces such as meeting rooms and a board room. The School of Business administration and the Allied Health Programs will also be housed in this space.	45,000	10,219,400	CSB	4%	Mar-08	Dec-09	TBD	Mar-10	Mar-13	P&W	Perkins + Will / Rawley McCoy	TBD	Luiza Maal	Project put on hold by Victoria on 1-21-2010.
PROJECTS IN RFQ/RFP PHASE																			
Residence Hall/UHV "Jaguar Hall"	N/A	May-10	Jul-10	Feb-10	Project purchases and renovates existing hotel for Residence Hall and Academic Services Center to support downward expansion. Project includes 226 units in three buildings with 304 parking spaces on six acres.	181,713	9,500,000	CMAR	1%	Feb.-10	Apr.-09		Apr-10	Aug-10	In-House	PageSouthern landPage	TBD	Luiza Maal	Dorm furniture bids were received. Abatement of mold and asbestos in process. Roof replacement in process. Currently finalizing last GMP packages. Replacement of kitchen A/C removed from scope of work.

UHV TOTAL

\$ 19,719,400