

Alley /Wortham and Grove Meeting Minutes

Tuesday 8:15am

Meeting Notes:

1. Schedule Updates (Drawings may be delayed due to change order delays) – James provided an updated schedule to the group – discussion occurred around classroom space for the Spring semester. College to work with Craig and the Dean on possible space for this during spring semester. UH 90% Construction Document Review with customer 9/21/2012.
2. Grove Selection Update – Interviews for all three teams is scheduled for October 2. Evaluations due the next day.
3. Budgets - We are currently projecting to be \$300K over plan – but alternates (1) for control booth and (1) for wall were removed and James to seek new construction estimate so we can determine new delta (-) Melissa to then meet with Craig and Emily to discuss funding options.
4. Open items/Other – for discussion

Next Meeting:

October 9th

9:30am